

Protocol of heating of the subfloor with floor heating system

Client:

Object (semidattached house, flat, other):

Address:

Accommodation (apply one accommodation):

Type of heating (water, electrical, other):

Type of screed floor:

Date when screed floor was made:

Date when heating was started:

day	temperature of the system	remarks	signature
1 st day	system heated up to the temp. +68°F		
2 nd day	system heated up to the temp. +86°F		
3 rd day	system heated up to the temp. +104°F		
4 th day	system heated up to the temp. +122°F or maximum temp. of the system		
5 to 15 th day	system works with maximum temp.		
16 th day	temp. of the system reduced to +104°F		
17 th day	temp. of the system reduced to +86°F		
18 th day	temp. of the system reduced to +68°F		
19 th day	humidity of the floor measurement (carbide method)		
19 do 23 rd day	system off		
24 th day	system heated up to the temp. +68°F		
25 th day	system heated up to the temp. +86°F		
26 th day	system heated up to the temp. +104°F		
27 th day	system heated up to the temp. +122°F or maximum temp. of the system		
28 th day	temp. of the system reduced to +104°F		
29 th day	temp. of the system reduced to +86°F		
30 th day	temp. of the system reduced to +68°F		

Contractor:
(date and signature)

Construction supervisor:
(date and signature)

Client:
(date and signature)